



Patuxent Park Revitalization Project - Section 4 Construction Update

Work hours are from 7am to 5 pm, Monday thru Friday. Temporary "No Parking" signs will be posted as needed at least 2 days prior to work beginning on each street.

All work is weather permitting

The DPWT advertised the contract for road re-construction work in February and March of 2017 for Section 4, which includes Yorktown Road and the four (4) cul-de-sac streets off of Yorktown Road. The Notice to Proceed was issued to Great Mills Trading Post on June 19, 2017 and construction will take approx. 8 months to complete. Work will include the removal of the old storm drain pipes/inlets, removal of the sidewalk sections, removal of the curb/gutter, removal of the old roadbed, installation of new storm drain pipes/inlets, installation of new sidewalks, installation of new curb/gutter and installation of a new road section. Please use caution when traveling the roadways within Section 4 during construction.

NOTE: Section 4 Road Re-Construction will occur before Section 3 Road Re-Construction to avoid damage to the more heavily traveled Midway Drive and Saratoga Drive roadways due to heavy equipment needed to construct Section 4.

Thank you for your patience during re-construction work within the Patuxent Park neighborhood. If you have any questions, please contact the DPW&T Project Manager at 301-863-8400, ext. 3525 or the METCOM Project Manager at 301-737-7400, ext. 307 (7:00am to 4:30pm); or Standby Service at 240-538-8576 (4:30pm to 9:00pm); or Emergency Service at 301-373-5305 (9:00 pm to 7:00 am). This monthly Construction Update was prepared by the St. Mary's County DPW&T.